ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ:..... ಪುಟ ಸಂಖ್ಯೆ:.....

..... ಕಡತದ ಸಂಖ್ಯೆ:.....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:-

ವಿಷಯ: Special Repair to school building and gymnasium Building and with Gym Equipments at Siddharth nagara in ward No.16 and Providing Play equipments (Out door Gym) in Jalahalli Govt.School in ward No.16 and Providing play equipments (out door Gym) in JP park inside in ward No.17.ಕಾಮಗಾರಿ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಿಕೊಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:M/s.K.Damodar & Co ಗುತ್ತಿಗೆದಾರರು)ರವರ ಮನವಿ ಪತ್ರ ದಿನಾಂಕ:10-12-2017

****

ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ.73ರಲ್ಲಿ ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ M/s.K.Damodar & Co.ಸಂಸ್ಥೆ ರವರಿಗೆ ಬೆಂಡರ್ ಮೂಲಕ ಈ ಕಛೇರಿ ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(P)/RRN/W.O/50/2016-17 Dated.07-11-2016ರಂದು ನೀಡಲಾಗಿರುತ್ತದೆ.

ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸುವ ವೇಳೆಯಲ್ಲಿ ಸ್ಥಳೀಯ ನಾಗರೀಕರು ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸುವ ವೇಳೆಯಲ್ಲಿ ಅಡಚಣೆ ಉಂಟುಮಾಡಿದ್ದರಿಂದ ಈ ಕಾಮಗಾರಿಯನ್ನು ಸ್ಥಗಿತಗೊಳಿಸಲಾಗಿತ್ತು. ತದನಂತರ ಕಾಮಗಾರಿಯನ್ನು ಪನರ್ ಪ್ರಾರಂಭಿಸಿ ನಿಗಧಿತ ವೇಳೆಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಿಕೊಡಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ, ಆದುದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿಕೊಡಲು ದಿನಾಂಕ:31-08-2018ರ ವರೆಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಿಕೊಡಬೇಕೆಂದು M/s.K.Damodar &.Co ಸಂಸ್ಥೆಯವರು ಲಿಖಿತವಾಗಿ ಕೋರಿರುತ್ತಾರೆ.

ಮೇಲ್ಕಂಡ ಅಂಶವನ್ನು ತಮ್ಮ ಅವಗಹಾನೆಗೆ ತರುತ್ತಾ ಸದರಿಯವರ ಕೋರಿಕೆಯನ್ನು ಪರಿಗಣಿಸಲು ಹಾಗೂ ಸದರಿ ಕಾಮಗಾರಿಯು ತೆರೆದ ವ್ಯಾಯಾಮ ಶಾಲೆ ಉಪಕರಣಗಳನ್ನು ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಯಾದ್ದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿಕೊಡಲು ದಿನಾಂಕ:31-08-2018 ವರೆಗೆ ಕಾಲಾವದಿಯನ್ನು ದಂಡರಹಿತವಾಗಿ ವಿಸ್ತರಿಸಿ ಕೊಡಲು ಕೋರಿ ಮುಂದಿನ ಆದೇಶಕ್ಕಾಗಿ ಸಲ್ಲಿಸಿದೆ.

ಕಿರಿಯ/ಸಹಾಯಕ ಅಭಿಯಂತರರು(ಯೋ)

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಯೋಜನಾ ವಿಭಾಗ,ರಾ.ರಾ.ನ.ವಲಯ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ರಾ.ರಾ.ನಗರ ವಲಯ ಬಿ.ಬಿ.ಎಂ.ಪಿ

PROPOSAL FOR THE EXTENSION OF TENDER PERIOD FOR CONTRACT WORKS WHICH ARE NOT COMPLETE WITH IN THE DUE DATE

SL NO.	DETAILS	:	DESCRIPTION
1.	Name of Work	:	Special Repair to school building and gymnasium Building and with Gym Equipments at Siddharthh nagara in ward No.16 and Providing Play equipments (Out door Gym) in Jalahalli Govt.School in ward No.16 and Providing play equipments (out door Gym) in JP park inside in ward No.17.
2.	Estimate cost and sanction No. and Date	:	Rs.200.00 /- Lakhs AS No. EE/Proj/AS/33/2016-17 Dtd.04-06-2016 TS No.EE(P)/RRN/TS/84/2016-17 Dtd.04-06-2016
3.	Entrustment Amount Rs.	:	2,11,75,400/- Lakhs
4.	Name of Contractor Consultancy firm	:	M/s.K.Damodar & Co
5.	Agreement No. & date	:	EE(P)/RRN/A.G/55/2016-17 Dated:07-11-2016
6.	Work order No. & date Letter of indent No. & Date	:	EE(P)/RRN/W.O/50/2016-17 Dated.07-11-2016
7.	Time fixed for completion	:	120 days
8.	Date of application from the Contractor/Consultancy Firm requesting for Extension	:	10-12-2017
9.	Date of receipt of application in sub division	:	10-12-2017
10.	Whether time extended	:	Yes
11.	Progress achieved by the Contractor/Consultancy firm during the original period Programme (Rs. in Lakhs) 1. ¼Time 2. ½ time 3. ¾ time	:	Rs.150.00 Lakhs 50% Nil Nil Nil
	4.Completed Cost of work within the stipulated period (Measurement already recorded)	:	150.00 Lakhs
	5.Upto date progress	:	70 % completed
12.	Due date from the Start of the work	:	07-11-2016
13.	Original Due date of completion of the work	:	06-03-2017
14.	Probable Date of completion of the work	:	31-8-2018
15.	Progress achieved during 2nd extension	:	70%

16.	Time extension for which days applied	:	240 days
17.	Time extension recommended	:	Yes
18.	Whether original application of contractor/consultancy Firm enclosed	:	Yes
19	The balance work to be executed	:	30%
20	Approximate time required for completion of work	:	240 days
21	Work charge establishment expenditure incurred after expiry of the due date of completion	:	NA
22	Whether notice issued as per clause-2 of agreement. If so No:	:	NA
23.	Whether reply received. If so what action Contractor Consultancy firm has taken	:	NA
24.	Remarks of Asst. Executive Engineer	:	The Above work delayed due to the delaying due to demolition of old building. Hence the time is requested by the agency for 240 days may be granted.

Asst.Engineer (P)
Rajarajeshwari Nagara
BBMP

Asst. Executive.Engineer (Project)
Rajarajeshwari Nagara Zone
BBMP

Asst. Executive.Engineer (Project)
Rajarajeshwari Nagara Zone
BBMP

Chief Engineer
Rajarajeshwari Nagar Zone.
Bruhath Bangalore Mahangar palike.

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ:..... ಪುಟ ಸಂಖ್ಯೆ:.....

..... ಕಡತದ ಸಂಖ್ಯೆ:.....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:-

ವಿಷಯ: Special Repair to school building and gymnasium Building and with Gym Equipments at Siddharth nagara in ward No.16 and Providing Play equipments (Out door Gym) in Jalahalli Govt.School in ward No.16 and Providing play equipments (out door Gym) in JP park inside in ward No.17.ಕಾಮಗಾರಿ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಿಕೊಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ:M/s.K.Damodar & Co ಗುತ್ತಿಗೆದಾರರು)ರವರ ಮನವಿ ಪತ್ರ ದಿನಾಂಕ:01-03-2017

****

ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ.16ರಲ್ಲಿ ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ M/s.K.Damodar & Co.ಸಂಸ್ಥೆ ರವರಿಗೆ ಟೆಂಡರ್ ಮೂಲಕ ಈ ಕಛೇರಿ ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(P)/RRN/W.O/50/2016-17 Dated.07-11-2016ರಂದು ನೀಡಲಾಗಿರುತ್ತದೆ.

1) ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸುವ ವೇಳೆಯಲ್ಲಿ ಲ್ಯಾಂಡ್ ಸ್ಕೇಪಿಂಗ್ ಮತ್ತು ಪೈಪೈಲೈನ್ ಅಳವಡಿಸುವ ಕಾಮಗಾರಿ ಚಾಲ್ತಿಯಲ್ಲಿದುದರಿಂದ ಈ ಕಾಮಗಾರಿಯನ್ನು ಸ್ಥಗಿತಗೊಳಿಸಲಾಗಿತ್ತು. ತದನಂತರ ಕಾಮಗಾರಿಯನ್ನು ಪನರ್ ಪ್ರಾರಂಭಿಸಿ ನಿಗಧಿತ ವೇಳೆಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಿಕೊಡಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ, ಆದುದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿಕೊಡಲು ದಿನಾಂಕ:28-12-2017ರ ವರೆಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಿಕೊಡಬೇಕೆಂದು M/s.K.Damodar &.Co ಸಂಸ್ಥೆಯವರು ಲಿಖಿತವಾಗಿ ಕೋರಿರುತ್ತಾರೆ.

2) ಮೇಲ್ಕಂಡ ಅಂಶವನ್ನು ತಮ್ಮ ಅವಗಹಾನೆಗೆ ತರುತ್ತಾ ಸದರಿಯವರ ಕೋರಿಕೆಯನ್ನು ಪರಿಗಣಿಸಲು ಹಾಗೂ ಸದರಿ ಕಾಮಗಾರಿಯು ತೆರೆದ ವ್ಯಾಯಾಮ ಶಾಲೆ ಉಪಕರಣಗಳನ್ನು ಅಳವಡಿಸುವ ಕಾಮಗಾರಿಯಾದ್ದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿಕೊಡಲು ದಿನಾಂಕ:28-12-2017 ವರೆಗೆ ಕಾಲಾವದಿಯನ್ನು ದಂಡರಹಿತವಾಗಿ ವಿಸ್ತರಿಸಿ ಕೊಡಲು ಕೋರಿ ಮುಂದಿನ ಆದೇಶಕ್ಕಾಗಿ ಸಲ್ಲಿಸಿದೆ.

3) ಕಿರಿಯ/~~ಸಹಾಯಕ~~ ~~ಅಭಿಯಂತರರು~~(ಯೋ)

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಯೋಜನಾ ವಿಭಾಗ,ರಾ.ರಾ.ನ.ವಲಯ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

4) ಮುಖ್ಯ ಅಭಿಯಂತರರು
ರಾ.ರಾ.ನಗರ ವಲಯ ಬಿ.ಬಿ.ಎಂ.ಪಿ

PROPOSAL FOR THE EXTENSION OF TENDER PERIOD FOR CONTRACT WORKS WHICH ARE NOT COMPLETE WITH IN THE DUE DATE

SL NO.	DETAILS	:	DESCRIPTION
1.	Name of Work	:	Special Repair to school building and gymnasium Building and with Gym Equipments at Siddharthh nagara in ward No.16 and Providing Play equipments (Out door Gym) in Jalahalli Govt.School in ward No.16 and Providing play equipments (out door Gym) in JP park inside in ward No.17.
2.	Estimate cost and sanction No. and Date	:	Rs.200.00 /- Lakhs AS No. EE/Proj/AS/33/2016-17 Dtd.04-06-2016 TS No.EE(P)/RRN/TS/84/2016-17 Dtd.04-06-2016
3.	Entrustment Amount Rs.	:	2,11,75,400/- Lakhs
4.	Name of Contractor Consultancy firm	:	M/s.K.Damodar & Co
5.	Agreement No. & date	:	EE(P)/RRN/A.G/55/2016-17 Dated:07-11-2016
6.	Work order No. & date Letter of indent No. & Date	:	EE(P)/RRN/W.O/50/2016-17 Dated.07-11-2016
7.	Time fixed for completion	:	120 days
8.	Date of application from the Contractor/Consultancy Firm requesting for Extension	:	01-03-2017
9.	Date of receipt of application in sub division	:	01-03-2017
10.	Whether time extended	:	Yes
11.	Progress achieved by the Contractor/Consultancy firm during the original period Programme (Rs. in Lakhs) 4. ¼Time 5. ½ time 6. ¾ time	:	Rs.100.00 Lakhs 50% Nil Nil Nil
	4.Completed Cost of work within the stipulated period (Measurement already recorded)	:	100.00 Lakhs
	5.Upto date progress	:	50 % completed
12.	Due date from the Start of the work	:	07-11-2016
13.	Original Due date of completion of the work	:	06-03-2017
14.	Probable Date of completion of the work	:	28-12-2017
15.	Progress achieved during 1st extension	:	50%

16.	Time extension for which days applied	:	262 days
17.	Time extension recommended	:	Yes
18.	Whether original application of contractor/consultancy Firm enclosed	:	Yes
19.	The balance work to be executed	:	50%
20.	Approximate time required for completion of work	:	262 days
21.	Work charge establishment expenditure incurred after expiry of the due date of completion	:	NA
22.	Whether notice issued as per clause-2 of agreement. If so No:	:	NA
23.	Whether reply received. If so what action Contractor Consultancy firm has taken	:	NA
24.	Remarks of Asst. Executive Engineer	:	The Above work delayed due to the delaying due Landscaping and pipe line work. Hence the time is requested by the agency for 262 days may be granted.

Asst.Engineer (P)
Rajarajeshwari Nagara
BBMP

Asst. Executive.Engineer (Project)
Rajarajeshwari Nagara Zone
BBMP

Asst. Executive.Engineer (Project)
Rajarajeshwari Nagara Zone
BBMP

Chief Engineer
Rajarajeshwari Nagar Zone.
Bruhath Bangalore Mahangar palike.